

## MASTER PLAN MEETINGS & MAJOR ACTIONS

Updated: 04-02-2018

Past Event Date:	Purpose/Description:
September 23, 2017	Sponsor Notice-to-Proceed
September 26, 2017	FAA Kick-Off Phone Call
September 27, 2017	MPAC Meeting #1 – Airport Tour
September 28, 2017	PLU On-Site Data Collection and Interviews
October 15, 2017	PLU Mapping Survey and Aerial Flight
October 16, 2017	MPAC Meeting #2
October 17, 2017	PLU AGIS Statement of Work (SOW) Approved by FAA
October 24, 2017	Submit Preliminary Chapter #1 (Inventory) for County Airport Staff Review
November 1, 2017	September PLU Traffic Count data received, coordinating with FAA
November 13, 2017	PLU Environmental On-Site Data Collection and Wetland Boundary Determination
November 16, 2017	TFAC Meeting Master Plan Presentation
November 16, 2017	Draft Chapter #1 (Inventory) Comments Received from County Airport Staff.
November 30, 2017	Submit Draft Chapter #1 (Inventory Chapter) for MPAC Review.
December 15, 2017	Respond to MPAC Comments on Draft Chapter #1 (Inventory).
January 01, 2018	Submit MPAC Meeting #3 Presentation (Forecasts) for MPAC Review.
January 02, 2018	Submit Draft Chapter #1 (Inventory Chapter) for FAA Review.



January 8, 2018	MPAC Meeting #3 (Preliminary Forecasts)
January 30, 2018	Airport County Staff Meeting to review preliminary forecast chapter material
February 5, 2018	Submit Preliminary Chapter #2 (Forecasts) for MPAC Review.
February 20, 2018	Submit Draft Chapter #2 (Forecasts) for FAA Review and Approval.
March 1, 2018	AGIS Aerial Map Photo Imagery Completed.
March 16, 2018	Submit Draft 'Wetland Report' for County Airport Review and Approval.
March 19, 2018	AGIS Aerial Photo Provided to County Airport Staff
March 19, 2018	FAA Chapter #1 Response Coordination.
March 19, 2018	MPAC Meeting #4 (Preliminary Facilities and Airfield Alternatives)
March 26, 2018	AGIS Base Mapping File Received from Mapping Company.

**Upcoming Events:**

**Purpose/Description:**

May 14, 2018	MPAC Meeting #5 (Draft Facilities and Airfield/Terminal Alternatives)
--------------	---

## Project Schedule:

**PLU AIRPORT MASTER PLAN SCHEDULE**

[HERE](#)

PLU PROJECT ELEMENT / TASK	MONTH PROJECT MONTH	2017												2018												2019											
		Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug												
MEETINGS:		#1	#2			#3		#4																													
MEETING - PLAN ADVISORY COMMITTEE (PAC)		#1 9-27-17	#2 10-16-17			#3 01-08-18		#4 03-15-18		#6 04-19-18		#5 TBD								#5 TBD																	
MEETING - THUN FIELD ADVISORY COMMITTEE (TFAC)				#1 11-16-17						#2 TBD			#3 TBD																								
MEETING - COUNTY DEPARTMENT STAFF		#1																																			
MEETING - COUNTY COUNCIL													#1 TBD								#2 TBD																
MEETING - PUBLIC OUTREACH EVENT											#1 TBD				#2 TBD																						
MEETING - FAA REGIONAL OFFICE										#1 TBD				#2 TBD																							
PLAN PRODUCTION AND DELIVERABLES:																																					
ELEMENT 1: STUDY DESIGN		---->																																			
ELEMENT 2: PROJECT MANAGEMENT (20 MONTHS)																																					
ELEMENT 3: PUBLIC INVOLVEMENT																																					
ELEMENT 4: FAA AGIS & SURVEY			SURVEY	FLIGHT		SURVEY/MAP PROCESSING																			AGIS ATTRIBUTION												
ELEMENT 5: INVENTORY/ENVIRONMENTAL							FAA REVIEW																														
ELEMENT 6: AVIATION ACTIVITY FORECASTS																																					
ELEMENT 7: FACILITY REQUIREMENTS																																					
ELEMENT 8: IMPROVEMENT ALTERNATIVES																																					
ELEMENT 9: CAPITAL PLAN																																					
ELEMENT 10: AIRPORT LAYOUT PLAN (SHEETS)																																					
ELEMENT 11: DOCUMENTATION/MEETINGS																																					
MPAC - Master Plan Advisory Committee   WP - Working Paper   FAA - Federal Aviation Administration																																					
ITEM COMPLETED ->																																					

Note: Project schedule subject to change.  
 Note: Schedule accounts for estimated County and FAA review periods.



Please Visit the PLU Airport Website for Other Master Plan Information and Input  
[piercecountywa.org/plumasterplan](http://piercecountywa.org/plumasterplan)